

DAILY DRILLING REPORT

Jicarilla "H" #7-A

JICARILLA "H" #7-A
Blanco Mesa Verde Fld
Rio Arriba Co, NM

7/1/76

990' FNL & 790' FWL Sec 1, T26N, R3W, Rio Arriba Co, NM.
(1) 110' drlg sd, 12 1/4 hole, ND, Spud Mud.
Cactus Drlg Co spudded @ 1:30 AM 7/1/76.
COST \$2934.

7/2/76

(2) 378 drlg sd & sh, 12 1/4 hole, 1/4 @ 319, Fr Wtr.
ran 9 jts 319' 8-5/8 OD 20.0# 8rd ST&C csg, Howco
cmtd csg on bottom @ 319 w/ 250x Class B Neat cmt
containing 1/4# flocele + 2% Ca Cl, PD @ 2 PM 7/1/76,
cmt circ, NU csg, instl BOP, WOC 12 hrs, test csg 800#/ok.

7/16/76

(16) 6250 TD sh & sd, 7-7/8 hole, 9.0-60-8.C.
3/4 @ 6250, finish hole @ 9 AM 7/15/76, circ 30 min,
made short trip, circ 2 1/2 hrs, POH, Dresser Atlas ran
IES-SWN-GR-Caliper logs from 300-6229, ran CDL from
4600-6229 past 17 hrs.

7/17/76

6250 TD, WOC 4 1/2 csg, ran bit to bottom, circ 1 1/2 hrs,
P&LD DP & DC's, ran 192 jts 4 1/2 OD 10.30# 8rd LT&C
csg to 6250, FC @ 6220, DV tool @ 3936, BJ Serv cmtd
1st stage w/ 200x BJ's LW cmt containing 5# gilsonite
+ 1/4# flocele + 300x Class B cmt w/ 1/4# flocele/x, PD @
11 PM 7/16/76, open DV tool @ 3936, circ 6 hrs, cmt
circ, BJ cmtd 2nd stage thru DV tool w/ 800x LW con-
taining 5# gilsonite + 1/4# flocele/x + 100x Class B Neat
cmt w/ 1/4# flocele/x, now pmpg plug down.
COST \$113,861.

7/19/76

6250 TD, WOC 4 1/2 csg, finish pmpg plug down, lost 100%
circ on last 40 bbls of displ, PD @ 6:30 AM 7/17/76,
cmt did not circ, rel Cactus Drlg Corp rig @ 10 AM
7/17/76, MOR, ran temp survey, T/cmt @ 450, hold for
compl.

10/13/76

6250 TD, 6215 PBD.
MIRU Big A single derrick unit 10/12/76, GIH w/
2-3/8 tag PBD 6215, SDFN.

10/14/76

6250 TD, 6215 PBD.
Howco test csg to 3500 psi OK, spot 300 gals 15%
NE HCl 5576-6015, POH Schl ran GR-Col log 4215-
6215, perf Lower Mesa 5758, 60, 62, 64, 66, 68,
5856, 58, 60, 88, 90, 92, 94, 96, 98, 5900, 10,
12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34,
72, 74, 76, 78, 80, 84, 86, 88, 90, 6010, 12, 14,
16, 18 - 43 holes.

10/15/76

6250 TD, 6215 PBD, Mesa Verde 5578-6018.
Howco acidize perfs 5857-6018 w/2500 gals 15% +
70 RCNBS down 4-1/2 csg @ 2500 BPM, complete ball
out @ 3500 psi, ran WL GR thru perfs, Howco SWF perfs
5857-6018 down 4-1/2 csg w/160,000 gals versagel +
552,000# 20-40 in 2 stages w/18 RCNBS TCP 1200-2700
@ 50 BPM, 400 ISIP 30 min vac, Schl set RBP @ 5720
test to 3500 psi OK.

10/16/76

6250 TD, 6215 PBD, Mesa Verde 5503-6018.

Schj perf 4-1/2 csg in Upper Mesa Verde 5503-5670
OA w/1 JSPF, 34 holes, Howco acidize perfs down
4-1/2 csg w/2500 gals 15% NE, use 60 RCNBS, BDCP

