

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
EZ-877-5

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)


1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Leland Petroleum Production, Inc. <i>Stephen M. Thompson</i>	8. Farm or Lease Name Harvey
3. Address of Operator 2506 McKinney, Suite A, Dallas, Texas 75201	9. Well No. 1
4. Location of Well UNIT LETTER <u>N</u> <u>830</u> FEET FROM THE <u>South</u> LINE AND <u>1850</u> FEET FROM THE <u>West</u> LINE, SECTION <u>2</u> TOWNSHIP <u>25N</u> RANGE <u>7W</u> NMPM.	10. Field and Pool, or Wildcat Ballard P.C. Ext.
15. Elevation (Show whether DF, RT, GR, etc.) 6375 GL	12. County Rio Arriba

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Move in and rig up rotary tools. Spudded 12 1/4 hole at 1230 hours 3-15-77.
Drilled to 140 feet, total depth at 0930 hours 3-16-77. Ran 135 feet 8 5/8
20# casing, set at 135 feet. Cemented with 100 sacks class "B" cement with 2%
CaCl₂. Plug down 1105 hours 3-16-77. Circulated 31 sacks cement. Will wait
on cement 24 hours. A 6 3/4" hole will be drilled from under surface.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED John Alexander TITLE Agent DATE 3-18-77

APPROVED BY Original Signed by A. E. Kendrick TITLE DATE APR 18 1977

CONDITIONS OF APPROVAL, IF ANY: