

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

Contract No. 107

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla "F"

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

South Blanco

Pictured Cliffs Ext.

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 33, T-26N, R-4W  
N.M.P.M.

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. NAME OF OPERATOR

Supron Energy Corporation

3. ADDRESS OF OPERATOR

P. O. Box 808, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

828 ft. from the South line & 1485 ft. from the East line.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6832 Gr.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.)\*

1. Spudded 9-7/8" hole at 3:30 P.M. 12/4/77 and drilled to T.D. of 219 ft. R.K.B.
2. Ran 6 joints (205 ft.) of 7-5/8", 20.00#, H-40 casing. Landed at 216 ft. R.K.B.  
Cemented with 100 sacks of class "B" with 2% Calcium Chloride and 1/4# of  
Cello Flake/sack. Plug down at 9:30 P.M. 12/4/77. Cement circulated to surface.

18. I hereby certify that the foregoing is true and correct

SIGNED

Kenneth E. Roddy

Kenneth E. Roddy

TITLE

Production Superintendent

DATE

December 5, 1977

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE