

(May 1965)

**DEPARTMENT OF THE INTERIOR** (Other instructions on reverse side)  
**GEOLOGICAL SURVEY**

**SUNDRY NOTICES AND REPORTS ON WELLS**

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
 Use "APPLICATION FOR PERMIT—" for such proposals.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	5. LEASE DESIGNATION AND SERIAL NO. Jicarilla 101
2. NAME OF OPERATOR Southland Royalty Company	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P. O. Drawer 570, Farmington, NM 87401	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1825' FSL & 1190' FWL	8. FARM OR LEASE NAME Jicarilla 101
14. PERMIT NO.	9. WELL NO. #6
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 7027' GR	10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 1, T26N, R4W
	12. COUNTY OR PARISH Rio Arriba
	13. STATE New Mexico

18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

Casing Report ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

7-8-79 Set 94 joints (4034.65') of 7", 20#, K-55 casing at 4002'. Cemented with 115 sacks of 50/50 Poz with 6% gel, followed by 70 sacks of Class "B" with 2% CaCl<sub>2</sub>. Plug down at 9:30 AM, 7-9-79.

7-11-79 Set 57 joints (2395.63') of 4 1/2", 10.5#, K-55 casing from 3870' to 6275'. Cemented with 280 sacks of 50/50, Class "B", Poz with 6% gel, 1/4# celloflake and .6% D-19. Plug down at 1:35 AM, 7-12-79.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE District Engineer

DATE 7-12-79

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

JUL 13 1979

U. S. GEOLOGICAL SURVEY  
 DURANGO, COLO.