

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Caulkins Oil Company Lease Breech "B" Well No. 220-M
Location of Well: Unit E Sec. 14 Twp. 26 North Rge. 7 West County Rio Arriba

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	Mesa Verde	Gas	Flow	Tubing
Lower Completion	Dakota	Gas	Flow	Tubing

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in 10-11-85 9:00 AM	Length of time shut-in 168	SI press. psig 911	Stabilized? (Yes or No) No
Lower Completion	Hour, date shut-in 10-11-85	Length of time shut-in 171	SI press. psig 2148	Stabilized? (Yes or No) No

FLOW TEST NO. 1

Commenced at (hour, date)* 9:00 AM 10-18-85		Zone producing (Upper or Lower): Lower			
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		
10-18-85 9:15 AM	15 Min.	913	317		Dakota Flowing
10-18-85 9:30 AM	30 Min.	913	257		Dakota Flowing
10-18-85 9:45 AM	45 Min.	913	192		Dakota Flowing
10-18-85 10:00	1 Hour	913	185		Dakota Flowing
10-18-85 11:00 AM	2 Hours	913	137		Dakota Flowing
10-18-85 12:00 Noon	3 Hours	913	107		Dakota Flowing

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in 10-18-85 3:00 PM	Length of time shut-in 163 Hours	SI press. psig 882	Stabilized? (Yes or No) No
Lower Completion	Hour, date shut-in 10-18-85 12:00 Noon	Length of time shut-in 166 Hours	SI press. psig 2148	Stabilized? (Yes or No) No

OCT 30 1985

OIL CON. DIV.
DIST. 3

(Continue on reverse side)

FLOW TEST NO. 2

Commenced at (hour, date)**		10:00 AM 10-25-85		Zone producing (Upper or Lower):		Upper
TIME (hour, date)	LAPSED TIME SINCE **	PRESSURE		PROD. ZONE TEMP.	REMARKS	
		Upper Completion	Lower Completion			
10-25-85 10:15 AM	15 Min.	864	2150		Mesa Verde Flowing	
10-25-85 10:30 AM	30 Min.	786	2152		Mesa Verde Flowing	
10-25-85 10:45 AM	45 Min.	761	2152		Mesa Verde Flowing	
10-25-85 11:00	1 Hour	710	2152		Mesa Verde Flowing	
10-25-85 12:00 Noon	2 Hours	583	2152		Mesa Verde Flowing	
10-25-85 1:00 PM	3 Hours	536	2152		Mesa Verde Flowing	

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ OCT 30 1985
New Mexico Oil Conservation Division

Original Signed by CHARLES GHOLSON

By _____

Title _____ DEPUTY OIL & GAS INSPECTOR, DIST. #3

Operator _____ Caulkins Oil Company

By _____

Title _____ Superintendent

Date _____ 10-28-85

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even if no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 shall be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).