

36. INCLINER: 1700 01 00000
 37. 0000 00 00000
 38. 0000 00 00000

SUNDARY NOTICES AND REPORTS ON FILES

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: | SUBSEQUENT REPORT OF:

NOTICE OF INTERFERENCE			
STATION IDENTIFYING CODE	☐	PLANE AND ADDRESS	☐
TEMPORARILY ADDRESS	☐		
CALL OR ALTER EASING	☐	CHANGE PLANE	☐
			☐
OTHER		REMEDIAL WORK ☐ COMMENCE DRILLING WORK ☐ EASING TEST AND CEMENT JOB ☐ OTHER <u>Perforating Additional Intervals</u> ☒	

11. LATEST PROPOSED D. COMPOSITE DESCRIPTION (Clearly state all pertinent details, and give pertinent dates, including estimate date of signing and proposed work) SEE RULE 112.

Moved in and rigged up service unit on 4-4-88. Tripped out rods and pump. Set a retrievable bridgeplug and pressure bombs at 7302'. Spot sand on top of bridgeplug and pressure tested to 2000 psi. Perforated the following intervals: 7158' - 7258', and pressure tested to 2000 psi. 2 jspf, .50" in diameter, for a total of 200 holes. Released the rig on 4-7-88.

PLEASE PRINT THE INFORMATION ABOVE IN THIS ONE COLUMN IN THE BEST OF YOUR KNOWLEDGE AND BELIEF.

 Adm. Supervisor

4-19-88

Original Signed by FRANK T. CHAVEZ

SUPERVISOR DISTRICT 311 12

APR 25 1988

CONFIDENTIAL