



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe

Lease No. 99 03152

Unit _____

Reech "B"

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 18, 1960

Well No. 1-150 is located 220 ft. from N line and 220 ft. from E line of sec. 11

NE 1/4 11 26N 6W T11N
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
South Blanco 10 Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6588 ft. l.s.l.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1-12-60 - San Drill Stem Test #1, 2913'-3031'. Shut in 20 minutes.
Open one hour. IP - 1370 IP - 95
ISIP - 1035 ISIP - 975
IP - 95
Recovered 190' of mud. No shows.
1-22-60 - Drill Stem Test #2, 6751'-6950.
ISIP - 1240 ISIP - 145
IP - 105 IP - 105
Recovered 150' gas out mud. Gas to surface in 12 minutes.
Estimated gas volume - 20 MC PD.
2-2-60 - To 7700'. Van Schlumberger Sonic, Induction-Electrical and Micro Logs.

(Continued on back)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Caulkins Oil Company

Address Box 967

Armination, New Mexico

By Charles Vergara

Title Production person

2-10-60 - Run 52", 17" and 15.5, 3-55 casing to 7700' w/following equipment:

Sorathiers - 7700 - 7250

6840 - 6800

5500 - 5140

4890 - 4870

Controlbars - 7650', 7560', 7460', 7370', 7270', 7120', 5620',

5542', 3270', and 3192'

BY collars at 5560' and 3800'

1 foot collar at 7650'

Cemented 1st stage w/300 sacks 50% cement, 50% portland, 25 aqua-

gel and 12 1/2 ctsomite per sack, followed by 20 sacks port-

land and stage through collar - 5560' w/350 sacks 50%

cement, 50% portland, 25 aqua-gel and 12 1/2 ctsomite per sack.

Last run down at 9:30 P.M., 2-10-60.

