


(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Land Office Santa Fe
Lease No. 079395
Unit N



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 1, 19 57


Well No. 1 is located 660 ft. from S line and 1980 ft. from E line of sec. 33
33 (1/4 Sec. and Sec. No.) 25N (Twp.) 10W (Range) N.M.P (Meridian)
Undesignated (Field) San Juan (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 6857 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

8 3/4" hole was drilled to 5450' 5 1/2" O.D. 1 1/2" J-55 was set at total depth and cemented with 200 sacks 50/50 pozzix, plug down 1:30 P.M. 7/22/57. Pressure was released in 12 hours and a temperature survey run top of cement was recorded at 4130. The plug is below pay zone and will not be drilled. Pipe tested with 1000 p.s.i. with no pressure drop.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Frank O. Elliott & Ora R. Hall
Address Box 703
Roswell, New Mexico
By Frank O. Elliott
Title Operator

