

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved
Budget Bureau No. 42-R1424.

LEASE DESIGNATION AND SERIAL NO.

SP 079395

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Elliott Oil Company		8. FARM OR LEASE NAME Federal "C"
3. ADDRESS OF OPERATOR c/o Henry Production, Inc. P. O. Box 2177, Farmington, New Mexico 87401		9. WELL NO. #1
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 990' from south, 1980' from west Sec. 34, T25N, R10W NM1M		10. FIELD AND POOL, OR WILDCAT
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 34, T25N, R10W
15. ELEVATIONS (Show whether DE, RT, GR, etc.) 6864		12. COUNTY OR PARISH San Juan
		13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. Set 30 sx cement. Plug from TD to 5250'.
2. Pulled tubing, perforated 4 holes at 4500'.
3. Run Halliburton cement retainer on the set at 4300'. Pumped 50 sx cement. Plug below retainer. Pulled tubing.
4. Perf 4 holes at 1800'. Run Halliburton cement retainer. Set at 1500'. Pumped 75 sx cement plug blow retainer. Pulled tubing.
5. Shot casing off at 1150'. Spotted 45 sx plug on casing stub and pulled casing.
6. Spot plugs. 70 sx at 450' to 200'.
7. Installed P & A marker with 10 sx. Plug.
8. Clean location. Fill pit. Clean battery location and drill grass seed.

AUG 23 1979



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Agent

DATE 8-21-79

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

Nymock

*See Instructions on Reverse Side