

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)

Form approved
Bureau Order No. 42 R1121

5. LEASE DESIGNATION AND SERIAL NO.

14-20-603-1439

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo Tribal

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

31

10. FIELD AND FOOT, OR WILDCAT

Bisti Lower Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 26-25N-11W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1.

OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection

2. NAME OF OPERATOR

Skelly Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln Street - Denver, Colorado. 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

660' FNL and 660' FEL Section 26-25N-11W

14. PERMIT NO.

15. ELEVATIONS (Show whether DT, RT, GR, etc.)

6583' GR 6592' KB

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☐
☐
☒
☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

All depths shown are from Ground Level.

8/10/71 - MI&RU Aztec Well Service Unit. No rods in hole.


Spotted cement plug from 5044' to 4944'. Pulled 2" tubing.

Worked 5 1/2" casing to free same. Rigged up Blue Jet, shot 5 1/2" casing off at 1470'. Spotted cement plug from 1520' to 1340', 50' inside casing stub and 180' above casing stub. Pulled casing to 685'. Spotted cement plug from 685' to 585'.

Pulled total of 47 joints 1475' of 5 1/2" OD casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&A 8/10/71.



18. I hereby certify that the foregoing is true and correct

SIGNED

L. L. Biles

TITLE

Lead Clerk

DATE

December 15, 1971.

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: