

Bisti

(FIELD)

San Juan, New Mexico

(COUNTY)

DRILLING REPORT
FOR PERIOD ENDING

23

(SECTION OR LEASE)

T25N R12W

(TOWNSHIP OR RANCHO)

DAY	DEPTHS		REMARKS
	FROM	TO	
			<div>Location: 3300'S and 660'W of NE Corner, Sec. 23, T25N, R12W, NMPM, San Juan County, New Mexico.</div> <div>Elevation: GR 6408.5' DF 6416.0' KB 6417.5'</div>
8-25 to 8-26	0	2010	Spudded 3:00 P.M. 8-25-58. Ran and cemented (91') 8-5/8", 24#, J-55 National casing at 101' with 100 sacks cement treated with 2% calcium chloride. Good returns to surface. Flanged up and waited on cement 12 hours. Pressure tested casing and BOP with 500 psi, OK.
8-27 to 8-31	2010	4945	Drilled 2935'.
9-1	4945	TD	<div>Ran Electrical Survey and Microlog. Ran and cemented (4930') 4-1/2", 9.5# casing at 4940' with 150 sacks cement treated with 4% gel. Displaced with oil. Released rig 10:30 A.M. 9-1-58.</div> <div>Checked BOP daily</div> <div>Mud Summary wt 9.3 - 9.9 #1 gal vis 50 - 65 sec WL 6.1 - 8.5 cc FC 2/32"</div> <div>Contractor: Brinkerhoff Drilling Company</div> <div>Drillers : J. Speaker C. Adams E. Babcock</div>
CONDITION AT BEGINNING OF PERIOD			
HOLE			CASING SIZE
SIZE	FROM	TO	DEPTH SET
DRILL PIPE SIZES			

C. Bremer

SIGNED

C. Bremer

SIGNED