

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. 14-20-603-1310
2. NAME OF OPERATOR Skelly Oil Company		7. UNIT AGREEMENT NAME East Bisti Unit
3. ADDRESS OF OPERATOR 1860 Lincoln Street-Denver, Colorado 80203		8. FARM OR LEASE NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1987.6' FNL & 660' FEL Section 22-25N-11W		9. WELL NO. 16
14. PERMIT NO.		10. FIELD AND POOL, OR WILDCAT Bisti Lower Gallup
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6426' GR 6436' KB		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 22-25N-11W
		12. COUNTY OR PARISH San Juan
		13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

All depths shown are from ground level.

7/24/71 MI & RU Aztec Well Service Unit. Pulled all rods. Spotted cement plug 4960-4860'. Pulled 2" tubing. Worked 5-1/2" casing to free same. Rigged up blue jet and perforated 1329-1330' with 4 shots. Ran 2" tubing. Spotted cement plug from 1330-1180'. Pulled 2" tubing. Shot 5-1/2" casing off at 1022'. Spotted cement plug 1072-972', 50' inside casing and 50' above casing stub. Pulled up the hole. Spotted cement plug 500-400'. Pulled a total of 32 joints (1027') 5-1/2" casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&A 7/30/71.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Lead Clerk

DATE

10-28-71

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side