


(SUBMIT IN TRIPLICATE)

Indian Agency \_\_\_\_\_



UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Allottee \_\_\_\_\_

Lease No. \_\_\_\_\_

Contract No. 14-20-603-1434

SUNDRY NOTICES AND REPORTS ON WELLS

|   |  |                                     |
|---|--|-------------------------------------|
| NOTICE OF INTENTION TO DRILL _____                  | SUBSEQUENT REPORT OF WATER SHUT-OFF _____        | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS _____           | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING _____ |                                     |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF _____    | SUBSEQUENT REPORT OF ALTERING CASING _____       |                                     |
| NOTICE OF INTENTION TO REDRILL OR REPAIR WELL _____ | SUBSEQUENT REPORT OF REDRILLING OR REPAIR _____  |                                     |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE _____       | SUBSEQUENT REPORT OF ABANDONMENT _____           |                                     |
| NOTICE OF INTENTION TO PULL OR ALTER CASING _____   | SUPPLEMENTARY WELL HISTORY _____                 |                                     |
| NOTICE OF INTENTION TO ABANDON WELL _____           |  |                                     |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 11, 1957

Navajo Indian Allotted Lands "M"

Well No. 1 is located 1860 ft. from  $\left[ \begin{smallmatrix} N \\ S \end{smallmatrix} \right]$  line and 660 ft. from  $\left[ \begin{smallmatrix} E \\ W \end{smallmatrix} \right]$  line of sec. 23

$14-1/4$  Sec. 23  
(1/4 Sec. and Sec. No.)

25-N 11-E  
(Twp.) (Range)

NMPM  
(Meridian)

Undesignated  
(Field)

San Juan  
(County or Subdivision)

New Mexico  
(State or Territory)

The elevation of the derrick floor above sea level is 6456 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 11P.M. 3-8-57.

Drilled 12-1/4" hole to 265'. Cemented 255' of 9-5/8" OD casing at 267' with 250 sacks cement. Cement circulated. Tested casing with 600/ pressure - tested O.K.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Texas Company

Address Box 1221

Pampa, Texas

By \_\_\_\_\_

Title Asst. Dist. Supt.

