

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

14-20-603-1436

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo Tribal

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

Bisti Lower Gallup

11. SEC. T., R., M., OR BLK. AND SURVEY OR AREA

Section 21-25N-11W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Skelly Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln Street, Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*

See also space 17 below.)  
At surface

842' FNL & 842' FWL Section 21-25N-11W  
841 841

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6577' KB

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

All depths shown are from ground level.

7-28-71 - MI & RU Aztec Well Service Unit. Pulled rods.

Spotted cement plug from 5100' to 5000'. Pulled tubing.

Worked 5-1/2" casing to free same. Rigged up Blue Jet, shot 5-1/2" casing


off at 1422'. Spotted cement plug from 1472' to 1285', 50' inside 5-1/2" casing

stub and 137' above casing stub. Pulled casing up the hole. Spotted

cement plug from 600' to 500'. Pulled total of 46 joints 1428' of 5-1/2" casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&A 8-5-71.



18. I hereby certify that the foregoing is true and correct

SIGNED

*L. L. Bickel*

TITLE

*Lead Clerk*

DATE

*Jan 7, 1972*

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

*2 Copies to N.M. O&G Comm - Aztec*