	Approval expires 12 31 %.
Form 9-831 a (Feb. 1961)	Land Office Farmington
(SUBMIT II	V TRIPLICATE)
UNITE	STATES
	OF THE INTERIOR Unit Federal Ross
	CAL SURVEY FLD SUPT
	FLD ENGR IN
SUNDRY NOTICES AN	D REPORTS ON WELLS
NOTICE OF INTENTION TO DRILL.	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT.
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	
(INDICATE ABOVE BY CHECK MARK NA	TURE OF REPORT, NOTICE, OR OTHER DATA)
·	April 20 1960
Federal Ross	The state of the s
Well No. 2 is located 660 ft. from $\begin{bmatrix} N \\ SX \end{bmatrix}$ line and 660 ft. from $\begin{bmatrix} E \\ XX \end{bmatrix}$ line of sec. 24	
NE, NE, Sec. 24, 25N 13 W NAPM (Meridian)	
Bisti Gallup San Juan New Mexico (Field) (County or Subdivision) (State or Territory)	
The elevation of the derrick floor above sea level is 6435 ft.	
DETAILS OF WORK	
(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed easings; indicate mudding jobs, cement- ing points, and all other important proposed work)	
Plugged hole from TD to 4805 with 50 sax cement plug. Shot casing off at 2043 and pulled, leaving 3110 ft. 5-1/2 inch casing in hole from 2043 to 5153. Filled hole with heavy mud from 4805 to 1450, placed 60 sax cement plug from 1450 to 1280, heavy mud from 1280 to 240, 15 sax cement plug from 240 to 200, heavy mud from 200 to	
27, set dry hole marker in cement	, cleaned up and graded location.
lell now P&A.	GET FILM
	/ KLULIVLD\
•	SED 04 1074
	SEP 21 1971
I understand that this plan of work must receive approval in wri	ting by the Geological Survey before operations may be compared CON. COM.
Company The British-American Oi	l Producing Company DIST. 3
Address Box 180	Original Signed by:
Denver 1, Colorado	ByBy.

AC 2-9401

Title District Superintendent