

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42 R4421

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL <input checked="" type="checkbox"/> WELL GAS <input type="checkbox"/> WELL OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. 14-20-603-1442	
2. NAME OF OPERATOR Skelly Oil Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME Navajo Tribe	
3. ADDRESS OF OPERATOR 1860 Lincoln Street, Denver, Colorado 80203		7. UNIT AGREEMENT NAME East Bisti Unit	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FNL & 1980' FEL Section 21-25N-11W		8. FARM OR LEASE NAME	
14. PERMIT NO.		9. WELL NO. 10	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6437' DF		10. FIELD AND POOL, OR WILDCAT Bisti Lower Gallup	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 21-25N-11W	
		12. COUNTY OR PARISH San Juan	
		13. STATE New Mexico	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

All depths shown are from ground level

8/3/71 MI & RU Aztec Well Service Unit. Pulled rods. Spotted cement plug 4958-4858'. Pulled 2" tubing. Worked 5-1/2" casing to free same. Rigged up blue jet and shot 5-1/2" casing at 1449'. Spotted cement plug 1499-1160', 50' inside casing stub and 89' above 5-1/2" casing stub. Pulled casing to 460'. Spotted cement plug 460-360'. Pulled total 35 jts. (1453') 5-1/2" casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&A 8/3/71.

18. I hereby certify that the foregoing is true and correct

SIGNED Le. L. BisleTITLE Lead ClerkDATE January 6, 1972

(This space for Federal or State office use)

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side