

APPROVED *COPY*

(SUBMIT IN TRIPLICATE)

Land Office FarmingtonLease No. Santa Fe, 078155Unit Govt Marye

JUL 16 1956

UNITED STATES

JERRY W. DONS

DISTRICT

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	Subsequent Report of Running Surface Casing	<u>X</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

JUNE 26, 1956

Govt Marye

Well No. 2 is located 660 ft. from [N] line and 660 ft. from [E] line of sec. 12NE NE Sec. 12
(1/4 Sec. and Sec. No.)25N
(Twp.)13W
(Range)NM PM
(Meridian)Bisti-Gallup
(Field)San Juan County
(County or Subdivision)New Mexico
(State or Territory)The elevation of the derrick floor above sea level is 6256 ft. G.L.**DETAILS OF WORK**

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled 9 7/8" hole and reamed to 13 3/4" hole to 230' KB. Ran 9 5/8" Armo, 32.3#, H-40 Casing landed at 222' KB and cemented w/175 ~~san~~ 2% CACL Cement. Pumped plug to 200' KB. Waited 24 hours, drilled out cement and tested casing with 600 PSI for 30 minutes. Held OK.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The British-American Oil Producing CompanyAddress Box 180Denver, Colorado

By _____

Thomas M. Hogan
Title District Superintendent

