

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **Santa Fe, New Mex.**

Lease No. **SV 078063**

Unit **Carson**

RECEIVED

APR 15 1958

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	I
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	Subsequent Report of Well Completion	I

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 11, 19**58**

Carson Unit

Well No. **32-19** is located **1900** ft. from **[N]** line and **1900** ft. from **[E]** line of sec. **19**

N 19

(1/4 Sec. and Sec. No.)

25N

(Twp.)

11W

(Range)

N.M.P.M.

(Meridian)

Bisti

(Field)

San Juan

(County or Subdivision)

New Mexico

(State or Territory)

Kelly Bushing


The elevation of the ~~surface~~ above sea level is **6451.9** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- 3-9-58 Cemented 4 1/2" 9.5#, J-55 casing at 5015' with 150 sack regular cement.
- 3-19-58 Perforated four 1/2" holes/ft. 4873-4900, 4908-18, 4947-54, 4961-76, 4961-91'.
- 3-21-58 Sand-oil fractured with 4200 gal. crude oil, 1#/gal. sand; equipment failed.
- 3-22-58 Sand-oil fractured with 47,000 gal. crude oil and 1#/gal. 20-40 mesh sand.
- 3-24-58 Cleaned out frac. sand to 5008'. Ran tubing to 4871'. Scrubbed to flowing.
- 4-6-58 Initial Production: Flowing (6 hr. test) 84 B/D rate gross, 81 1/2 B/D oil rate, 0.4% cut, 145 MCF/D gas, GOR 1740, 64/64" beam, TP 25 psi.

Completed 4-6-58.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Shell Oil Company**

Address **101 S. Behrend**

Farmington, New Mexico

Original signed by
B. W. SHEPARD

By **B. W. Shepard**
Title **Exploitation Engineer**