

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER	6. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Tenneco Oil Company	7. FARM OR LEASE NAME Canyon
3. ADDRESS OF OPERATOR Suite 1200 Lincoln Tower Bldg., Denver, Colorado 80203	8. WELL NO. 4
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 900' FSL and 900' FWL	9. FIELD AND POOL, OR WILDCAT Basin Dakota
14. PERMIT NO.	11. SEC. T. R. M. OR BLS. AND SURVEY OR AREA Sec. 5, T25N, R11W
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6231.0' GR	12. COUNTY OR PARISH, STATE San Juan New Mexico



16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OR	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☒	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONING WELL ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) ☐	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log Form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all marked zones pertinent to this work.)*

Drilled 7-7/8" hole to 5890' TD on 11/24/73. Circulated hole clean Ran CNL FDC w/GR, IES and Sonic logs. Ran 189 jts. 5-1/2" 15.5# casing landing at 5890'. Cemented in two stages: 1st stage- 340 sacks class "A" plus 2% low dense followed by 100 sacks latex. Plug down at 11:45 am 11/24/73. Second stage - 275 sacks class "A" plus 2% low dense followed by 50 sacks neat cement. Plug down at 3:40 pm 11/24/73. Good circulation throughout both stages. Waiting on completion unit.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Clerk

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE 11/28/73