

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 8405

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Canyon

9. WELL NO.

11

10. FIELD AND POOL, OR WILDCAT

Basin Dakota

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 11, T25N, R11W

12. COUNTY OR PARISH 13. STATE

San Juan

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Tenneco Oil Company

3. ADDRESS OF OPERATOR

1200 Lincoln Tower Bldg., Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

2300' FNL and 1850' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6327' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☒

SHOOTING OR ACIDIZING ☒

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*


5/23/74 - Moved in completion unit, cleaned out hole to PBTD 6062'. Ran 185 jts. 2-7/8" tubing to TD.

5/26/74 - Ran CCL log and perforated thru tubing @ 6056' - 6062', 6024' - 6028', 6016' - 6018', 6003' - 6005', 5994' - 5996', w/2 JSFT. Frac'd well w/6000# 20-40 sand in cond.

5/31/74 - POH w/tbg, set CIBP on WL @ 5988'. Reran 185 jts. tubing set @ 5812' PBTD. Sand-cond frac'd down tbg w/50,000# 20-40 sand and 10,000# 10-20 sand in 6 equal stages. AIR 19.2 BPM @ 3720 psi.

6/1/74 - Perforated 5963' - 5954', 5944' - 5938', 5932' - 5928' w/2 JSPT.

6/2/74 - SI pending testing.



JUN 5 1974

U. S. GEOLOGICAL SURVEY

18. I hereby certify that the foregoing is true and correct

SIGNED

*Paul J. Rogers*

TITLE

Sr. Production Clerk

DATE

6/4/74

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: