

DAILY DRILLING REPORT

OPERATOR: Hixon Development Company

WELL NO.: Federal C-1

LOCATION: 660' FSL & 710' FWL NW 1/4 Sec. 7 T25N R 12W, San Juan County, New Mexico

Date:

5/6/75 Building road & location.

5/7/75 Finished road location & pits.

5/8/75 WO rotary tools.

5/9/75 WO rotary tools.

MI RU Coleman Drilling Co. Mayhew 1000 rotary & spudded @ 8:00 AM. Drilling 12-1/4" surface hole to 120' ± prepare to run 8-5/8" csg.

5/10/75 Ran 128' 8-5/8" 24# STC, cemented w/200 sx Portland cement, circulated cement, ran guide shoe & two centralizers on bottom two jts, released Mayhew 1000 rig.

5/11/75 WO rotary tools and authority from U. S. G. S. & E. P. A. to start drilling operation.

5/12/75 WO rotary tools and authority from U.S.G.S. & E.P.A. to start drilling operation.

5/21/75 WO rig

5/22/75 WO rig

5/23/75 WO rotary tool

5/24/75 WO Rotary tool

5/25/75 WO rotary tool

5/26/75 WO rotary tool

5/27/75 MI preparing to spud

5/28/75 Fill pit, cir mud, started drilling @ 3:00 PM

5/29/75 8:00 AM, drilling 528' in sand & shale

5/30/75 8:00 AM, Depth 1649, prep to trip for bit #2, vis 34 water loss 10cc
Drilling to TD 2037', circ hole for logs.

5/31/75 RU Schlumberger Well Service, ran dual induction latter log & BHC dinsity nutron from TD 250', shot side wall cores as follows:

437	1245	1310	1678	1764
446	1288	1312	1680	1792
448	1290	1337	1715	
1243	1300	1338	1754	
1244	1302	1339	1763	

Core analysis indicated no productive zones.

