

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 16464

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Crow Mesa

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Ballard Picture Cliff

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 34, T25N, R8W

12. COUNTY OR PARISH

San Juan

13. STATE

N.M.

1.

OIL ☐ GAS ☒ OTHER
WELL WELL

2. NAME OF OPERATOR

J. Gregory Merriam and Robert L. Bayless

3. ADDRESS OF OPERATOR

P.O. Box 507, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

790 FSL and 1830 FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7237 ft. GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud & Drilling

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

8-23-77 Spud.

8-29-77 1020 ft. Rig shut down for rotary bearing

8-30-77 Drilling at 1460 ft.


8-31-77 Drilling at 2020 ft.

09-01-77 Drilling at 2380 ft.

09-02-77 TD at 2771 ft. KB. Circulate and conditioned hole. Trip out with drill pipe. Ran Birdwell IES Induction, Compensated Density and Compensated Neutron logs.

09-03-77 Ran 122 joints of 2-7/8", EUE, J-55 tubing to 2771 ft. KB and cemented with 175 sacks of Class "G" cement. Plug down at 4:30 p.m. WOCT.

RECEIVED
SEP 7 - 1977
U.S. GEOLOGICAL SURVEY



18. I hereby certify that the foregoing is true and correct

SIGNED

Thorn A. Ashen

TITLE

Engineer

DATE 09-06-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: