


Form approved.
Budget/Bureau No. 42-R355.5.

NMOCC

Attachment #1

* Perf'd. 7253' - 7312', acidized w/1500 gal 15% HCL. Started flowing back water, no show of gas. Set retainer @ 7242'. Squeezed with 35 sxs Class B cmt.

Perf'd. 7190' - 7176' w/2 JSPF, acidized w/3000 gal of 15% HCL. Started flowing back water, no show of gas. Set retainer @ 7160'. Squeezed with 35 sxs Class B cmt.



Cement record

4 1/2" Casing → 2nd Stage: 208 sx 35/65 p02, 6% gel,
10# salt, wtr, 240 sx
Modified Self-stress
Cement

Cement top → 720'

