

Form 3160-5
(November 1983)
(Formerly 9-331)UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
2. NAME OF OPERATOR DUGAN PRODUCTION CORP.		7. UNIT AGREEMENT NAME	
3. ADDRESS OF OPERATOR P.O. Box 420, Farmington, NM 87499		8. FARM OR LEASE NAME Jeter Com	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 990' FNL & 990' FEL		9. WELL NO. 2	
14. PERMIT NO. 30-045-28534		10. FIELD AND POOL, OR WILDCAT Basin Fruitland Coal	
15. ELEVATIONS (Show whether DF, ST, GR, etc.) 6282' GL		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 12, T25N, R13W, NMPM	
		12. COUNTY OR PARISH San Juan	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud, surface casing & cement

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Move in & rig up Salazar Drilling. Spud 9-7/8" hole at 10:30 A.M. 4-19-91. Drilled surface - 96'. Circulate clean. T.O.H. with pipe & bit. T.I.H. with 3 jts. 7", 20#, K-55 casing landed at 94'. Pump 5 bbls water. Cement with 45 sx class "B" neat (53.1 cu.ft.). Displace with 2.5 bbls water. Circulate 1 bbl cement. Plug down 2:00 P.M. 4-19-91.

Nipple up wellhead & BOP. Test to 1000 psi - held OK.

RECEIVED

JUN 3 1991

OIL CON. DIV.
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED

Jim L. Jacobs

TITLE Geologist

DATE

4-22-91

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side