

STATE OF NEW MEXICO
ENERGY and MINERALS
DEPARTMENT

OIL CONSERVATION DIVISION

Page 1
Revised 10/01/78This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator BURLINGTON RESOURCES OIL & GAS CO. Lease SAN JUAN 27-5 UNIT Well No. 8

Location

of Well: Unit L Sect 32 Twp. 027N Rge. 005W County RIO ARriba

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	PICTURED CLIFFS	Gas	Flow	Tubing
Lower Completion	MESAVERDE	Gas	Flow	Tubing

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in 10/3/97	Length of time shut-in 120 Hours	SI press. psig 0	Stabilized? (Yes or No)
Lower Completion	10/3/97	72 Hours	447	

FLOW TEST NO. 1

Commenced at (hour,date)* 10/6/97		Zone producing (Upper or Lower) LOWER	
TIME (hour,date)	LAPSED TIME SINCE*	PRESSURE	
		Upper Completion	Lower Completion
10/7/97	96 Hours	0	246
10/8/97	120 Hours	0	203

RECEIVED
JAN 02 1998
OIL CON. DIV.
DIST. 3

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

Page 2

FLOW TEST NO. 2

[illegible]

Oil: BOPD based on

Gas: _____
MCFPD: Tested thru (Office or Meter): _____

MCFPD: Tested thru (Office or Meter):

GOR

Approved

61 JAN 05 1988

New Mexico Oil Conservation Division

By

Deputy Oil & Gas Inspector

Date _____

Tide

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completion well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the following remedial operation and/or chemical or hydraulic treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operations shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days if the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no test was indicated during flow Test No. 1. Procedure for flow Test No. 2 is to be the same as for flow Test No. 1.
7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours test; immediately prior to the beginning of each flow period; at fifteen minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the flow period, and immediately prior to the conclusion of each flow period (a) Tests shall also be taken at the beginning of each flow period, at fifteen minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the flow period, and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.
8. 24-hour oil zone tests: All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil (or an oil-gas) dual completion, the recording gauges shall be required on the oil zone only, with deadweight pressure tests as required above being taken on the gas zone.
8. The results of the above described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division of Northwest New Mexico Packer Leakage Test from Mexico (D/O107) with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).