



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Form Approved.

Land Office Santa Fe

Lease No. SF 079527 (A)

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....		SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	X	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

RECEIVED

NOV 19 1962

U. S. GEOLOGICAL SURVEY
WASHINGTON, NEW MEXICO

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 14, 1962

Champlin

Well No. 2-35 is located 1800 ft. from NM line and 1680 ft. from E line of sec. 35

SE 35 27N 4W NMPM
(¼ Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Basin Dakota & Tapicito Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

Pictured Cliffs

The elevation of the derrick floor above sea level is 7069 ft. KB

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

During gas drilling operations, excess water caused cessation of drilling at 5884'. After mixing mud, conventional drilling operations were hampered by lost circulation at 6242'. Continued operations resulted in a severe fishing job that has lasted 14 days, and is not completed to date. Drill pipe was stuck at 6172' and washover at 17 joints (545 ft.) of drill pipe and collars was required. Continued drilling to the Dakota is considered hazardous and plans are to complete subject well as dual Mesaverde-Pictured Cliffs. 5-1/2" liner will be set at 6242' and cemented with 150 sacks, sand water frac Mesaverde and Pictured Cliffs, dual complete.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Consolidated Oil & Gas, Inc.

Address 4150 E. Mexico Avenue

Denver 22, Colorado

By W. Williams

Title Chief Engineer

