

OIL CONSERVATION DIVISION

2001

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Oil and Gas Lease
 Leasehold Interest
 Leasehold Interest
 Leasehold Interest

GREYSTONE ENERGY, INC.


Lease CHAMPLIN

Location

of Well Unit F Sec. 35

Twp. 27N Rge. 4W

API # 30-039-06830



	NAME OF RESERVOIR OR POOL	TYPE OF PROD (Oil or Gas)	METHOD OF PROD (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	PICTURED CLIFFS	GAS	FLOW	TBG
Lower Completion	DAKOTA	GAS	FLOW	TBG

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in 05/04/01	Length of time shut-in 3 DAYS	St press. psig 155	Stabilized? (Yes or No) YES
Lower Completion	Hour, date shut-in 05/04/01	Length of time shut-in 3 DAYS	St press. psig 710	Stabilized? (Yes or No) YES

FLOW TEST NO. 1

Commenced at (hour, date) *		5/7/01			Zone producing (Upper or Lower).		LOWER
TIME (hour, date)	LAPSED TIME Since *	PRESSURE			PROD. ZONE TEMP	REMARKS	
		Upper Completion		Lower Completion			
		csg	tbg	tbg			
5/5/01		100	98	520		Both Zones Shut In	
5/6/01		120	115	650		Both Zones Shut In	
5/7/01		155	155	710		Both Zones Shut In	
5/8/01	1 DAY	160	160	70		Lower Zone Flowing	
5/9/01	2 DAYS	160	160	55		Lower Zone Flowing	

Production rate during test

Oil. BOPD based on Bbls. in Hours Grav. GOR

Gas 52 MCFPD: Tested thru (Orifice or Meter) METER

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	St press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	St press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

FLOW TEST NO. 2

Well Name		Zone Producing (Upper or Lower)	
DATE	TIME	PERIOD	PERIOD
DATE	TIME	Upper Completion	Lower Completion

Production rate during test

Oil: _____ BOPD based on _____ Bbls in _____ Hrs _____ Grav _____ GOR _____

Gas _____ MCFPD: Tested thru (Orifice or Meter) _____

Remarks _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved MAY 29 2001, 2001Operator GREYSTONE ENERGY, INC.

New Mexico Oil Conservation Division

ORIGINAL SIGNED BY CHARLIE T. PERRY

By _____

By Wayne EcksteinTitle PRODUCTION TECHNICIANTitle DEPUTY OIL & GAS INSPECTOR, DIST. 98Date 05/22/01

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided, however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: In an annual packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests (immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 24-hour tests (immediately prior to the beginning of each flow period, at least one time during each flow period, at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures throughout the entire test shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test with a deadweight pressure gauge. If a well is a gas-oil or a gas dual completion, the recording gauge shall be required on the oil zone, only with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in duplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-98 with all deadweight pressures and data thereon as well as the flowing temperatures (gas zones only) and gravity and GOR of all zones.