

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

SF 079367-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Rincon Unit

8. FARM OR LEASE NAME

Rincon Unit

9. WELL NO.

126 (MD)

10. FIELD AND POOL, OR WILDCAT

Blanco MV & Basin Dakota

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 27, T-27-N, R-6-W  
N. M. P. M.

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

Box 289, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

800'S, 1850'W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6635' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO :

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) Perf. & SWF Cliff House ☒

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF :

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

We intend to workover this dually completed Pictured Cliffs-Mesa Verde well to increase production by completing the Cliff House Section of the Mesa Verde in the following manner:

Pull both strings of tubing.

Run bridge plug set above Point Lookout at approximately 5200'.

Pressure test the casing to 3000 psi, run cement bond log and selectively perforate and sand water fracture the Cliff House from approximately 4876' to 4976'

Clean out and re-run tubing.



18. I hereby certify that the foregoing is true and correct

SIGNED

*Nora B. Duce*

TITLE

Drilling Clerk

DATE

4-25-79

(This space for Federal or State office use)

APR 26 1979

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

U. S. GEOLOGICAL SURVEY  
DURANGO, CO. 8.