

(SUBMIT IN TRIPLICATE)

Indian Agency Jicarilla Tribal
Contract #95 Tr. 184Allottee Jicarilla "G"
Lease No. Jicarilla "G"UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

		2
		0

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 14, 1956

Well No. 2 is located 990 ft. from N line and 990 ft. from E line of sec. 25
NE 1/4 NE 1/4 Section 25 27N 3W N.M.P.M.
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Extension Of Blanco Rio Arriba New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 7282 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

After setting 2251' of 5 1/2" Liner @ 6300 with 150 sz cement. Ran temperature survey at top of cement, 5730. Set retainer @ 3859' & squeeze top of Liner @ 4049' with 200 sz cement. Max. Pressure 2000#. Drilling out cement from 4004-4049', top of 5 1/2" liner. Tested top of liner with 1500 Lbs. Tested OK. No break. Drilling out cement to 6255 PWD. Tested with 1500 Lbs for 30 min. Tested OK. No break.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company MAGNOLIA PETROLEUM COMPANYAddress BOX # 633Midland, TexasBy H. T. Gorman
R. T. GORMAN
Title Division Superintendent

