


(SUBMIT IN TRIPLICATE)

Indian Agency Navajo Indian  
Center, P.M., Trust #100UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYAllottee Navajo  
Lease No. \_\_\_\_\_

## SUNDRY NOTICES AND REPORTS ON WELLS

|   |  |
|---|--|
| NOTICE OF INTENTION TO DRILL                  | SUBSEQUENT REPORT OF WATER SHUT-OFF        |
| NOTICE OF INTENTION TO CHANGE PLANS           | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF    | SUBSEQUENT REPORT OF ALTERING CASING       |
| NOTICE OF INTENTION TO REDRILL OR REPAIR WELL | SUBSEQUENT REPORT OF REDRILLING OR REPAIR  |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE       | SUBSEQUENT REPORT OF ABANDONMENT           |
| NOTICE OF INTENTION TO PULL OR ALTER CASING   | SUPPLEMENTARY WELL HISTORY                 |
| NOTICE OF INTENTION TO ABANDON WELL           |  |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 20

RECEIVED  
SEP 5 1958  
U. S. GEOLOGICAL SURVEY  
FARMINGTON, NEW MEXICO  
19 58

Well No. 5 is located 990 ft. from NE line and 990 ft. from EW line of sec. 29  
SW 1/4 Sec. 29 27N 3W N.M.P.M.  
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Blanco NW & Undeig. FC Rio Arriba New Mexico  
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 7200 ft. MSL.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set 4229' of 7-5/8" Cas., cemented w/75 lbs. 66 Gal + 1/2 Flueoil sh. + 30 sh. most. Plug down 1:00 AM, September 1, 1958. WCE 24 hours. Set 7-5/8" Cas. w/6000 for 30 minutes, hold OK.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Navajo Petroleum CompanyAddress P. O. Box 2406  
Albuquerque, New MexicoBy [Signature]  
Title District Superintendent