

(SUBMIT IN TRIPLICATE)

Indian Agency Mescalito TribalCounty 7th, Grant 140

Allottee _____

Lease No. Mescalito 7UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	<input type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	<input type="checkbox"/>
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	<input type="checkbox"/>
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	<input type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	<input type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL		<input type="checkbox"/>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 27, 1958

Well No. 4 is located 790 ft. from N line and 790 ft. from E line of sec. 23

NE 1/4 SEC. 23 27N 3W N.M.P.M.
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Blanco M & Underig. CO Rio Arriba New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 7087 ft. MSL.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set 2233' of 5" liner on bottom @ 6460', cemented w/200 slm. 65 2ol + 1/2 Fluecol sl. + 25 slm. next. Plug down 1:00 AM, August 28, 1958. MOC 24 hours. Test 9" liner w/3000' for 30 minutes, hold OK.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Mescalito Petroleum CompanyAddress P. O. Box 2406Edra, New MexicoBy G. Young, Jr.Title District Superintendent

