

EL PASO NATURAL GAS COMPANY

Memorandum

To: Dispatching Department
From: Gas-Production Engineering


Date: September 18, 1958
Place: Farmington, New Mexico

SUBJECT: Completion of Packer Leakage Test

All packer tests have been completed on the below listed well and it may be produced as desired.

San Juan 28-6 Unit 82

1650N, 1800E; 13-27-6


H. C. Kendrick
Gas Engineer

HLK/nb

cc: E. S. Oberly
O.C.C., Aztec
File



OPEN FLOW TEST DATA

DUAL COMPLETION

DATE September 15, 1958

Operator	El Paso Natural Gas	San Juan 28-6 Unit 82 (P)
Location	1650N, 1800E; 13-27-6	Rio Arriba New Mexico
Formation	Pictured Cliffs	Undesignated
Casing Size	7-5/8	1-1/4
Perforations	3339	3210
Perforation Depth	3176	3230
Perforation Material	Sand Water Frac.	5554 c/o 5518
		Shut-in 8/15/58
		X

Pressure	.75	12.365	5-1/2 liner 3313 - 5554
Pressure	1047 (PC)	1059	31 (PC)
Pressure	118	130	1048 (PC)
Pressure	61	.85	124
Pressure			1.015
Pressure			.738

Initial SIPT (MV) = 1087 psig
Final SIPT (MV) = 1089 psig

Packer at 3413
2" at 5361

CHORUS = 12.365 x 130 x .9990 x .9035 x 1.015

1473

1123600
1105104

$$1.0167^{.85} (1473) = 1.0142 (1473)$$

1,494

M. W. Rischard



Lewis D. Galloway
L. D. Galloway

