

CONOCO INC.  
**SAN JUAN 28-7 #124**  
API # 30-039-07116  
SEC 11 - T27N - R07W UNIT LETTER "K"  
1451' FSL & 1452' FWL

- 7/26/00 Held safety meeting. Casing pressure 110# - tubing pressure 110#. RU air unit – unloaded well. RIH with 3-7/8" metal muncher on 2-3/8" work string. Cleaned down to 5265'. Started circulating air to clean up well. Well making 15 bbls water per hour and ½ gal sand per hour. Recovered 160 bbls water. Total water recovered 810 bbls. Water to recover 4300 bbls. Started testing well on ½" choke. Testing PL, Menefee and Cliffhouse.
- 7/27/00 Held safety meeting. Casing pressure 380# - tubing pressure 400#. RIH down air unit. SWION.
- 7/28/00 Held safety meeting. RD air unit and moved to Weatherford yard. SWION.
- 7/29/00 Held safety meeting. Set gas pack and installed. SWION.
- 7/31/00 Held safety meeting. Set meter run and installed. Installed drill gas compressors. Started drill gas compressors and checked compressors while running.
- 8/1/00 Held safety meeting. Casing pressure 400# and tubing pressure 370#. RU gas pack to unload well. RIH with 3-7/8" metal muncher on 2-3/8" work string. Tagged sand at 5540'. Cleaned out 5628' down to composite plug over the Dakota. Started circulating gas around to clean up well. Well making 25 bbls water per hour and ¼ gal of sand per hour. Recovered 200 bbls of water – total water recovered 1150 bbls. SWION.
- 8/2/00 Held safety meeting. Casing pressure 400# and tubing pressure 400#. RU gas pack. RIH with 3-7/8" metal muncher on 2-3/8" work string. Tagged sand at 5575'. Clean out to 5628'. Started circulating gas to clean up well. Well making 15 bbls water per hour and 3 cups of sand per hour. Recovered 160 bbls water – total water recovered 1310 bbls. SWION.
- 8/3/00 Held safety meeting. Casing pressure 400# and tubing pressure 300#. RU gas pack. RIH with 3-7/8" metal muncher on 2-3/8" work string. Tagged at 5581'. Cleaned out to 5628'. Circulated gas to clean up well. Well making 15 bbls water per hour and 3 cups sand per hour. Recovered 120 bbls of water – total water recovered 1430 bbls. SWION.
- 8/4/00 Held safety meeting. Casing pressure 360#. Tubing pressure 360#. RU gas pack. RIH with 3-7/8" metal muncher on 2-3/8" work string. Tagged sand at 5596'. Cleaned out to 5628'. Circulated gas to clean up well. Well making 15 bbls water per hour and 3 cups sand per hour. Recovered 120 bbls water – total water recovered 1550 bbls. SWION.
- 8/7/00 Held safety meeting. Casing pressure 300# - tubing pressure 300#. RU gas pack. RIH with 3-7/8" metal muncher on 2-3/8" work string. Tagged sand at 5596'. Cleaned out to 5628'. Circulated gas to clean up well. Well making 15 bbls water per hour and 3 cups sand per hour. Recovered 120 bbls water – total water recovered 1670 bbls.