



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Alta Fe
Lease No. 7. 079014
Unit 1-1-1

SUNDRY NOTICES AND REPORTS ON WELLS

RECEIVED
MAY 11 1956
U. S. GEOLOGICAL SURVEY
FARMINGTON, NEW MEXICO

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	<u>Sub. report of well completion</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 30, 1956

Well No. 1-11 is located 990 ft. from [N] line and 90 ft. from [E] line of sec. 11

11/4 (1/4 Sec. and Sec. No.) 27E (Twp.) 5E (Range) 11 (Meridian)
Alamosa (Field) Alamosa (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 7312 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Total depth 6732. San Luis wells log and perf. 6606-6674, 6669-6694, 6694-6696, 6632-6620, 6616-6612, from 101 w/41, 200 gals water only. 20 6 3/4", avg 1200', Max. 1150', Final 1200', went to vacuum. I.R. 61 8 1/2". Set at 6600' and perf. 6596-6576, 6572-6548, 6544-6540, from 8 1/2 w/40, 200 gals water and 25,000' 20-40 sd. 20 8 3/4", avg 900', Max 900', Final 400', went to vacuum. I.R. 61.3 8 1/2". Cleaned out to Total Depth. Set retrievable B-1 6 1/2" and perf. 6498-6464, 6432-6434, 6426-6422, 6404-6394, 6298-6294, 6246-6242, 6226-6212, from 8 1/2 w/42, 200 gals water only. 20 10 3/4", avg 1300', Max 1300', Final 1200', standing 200' in 4 minutes. I.R. 47.9 8 1/2". Set at 6208' and perf. 6182-6162, 6162-6152, 6142-6142, 6134-6126, 6118-6114, 6074-6072, 6062-6052, 6046-6042, from 8 1/2 w/4, 200 gals water only. 20 9 3/4", avg 1225', Max 1200', Final 1100', standing 200' in 10 minutes. I.R. 33.5 8 1/2". Cleaned out to Total Depth and cemented well. Cemented at 10:00 a.m. 2-17-56.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Alamosa Northwest Pipeline Corp.
Address 1111 N. Main, Farmington, New Mexico

By Original Signed by T. A. Duhan
Title District Engineer

