

District I
PO Box 1980, Hobbs, NM 88241-1980

District II
P.O. Drawer DD, Artesia, NM 88211-0719

District III
1000 Rio Brazos Rd., Aztec, NM 87410

District IV
PO Box 2088, Santa Fe, NM 87504-2088

State of New Mexico
Energy, Minerals, & Natural Resources Department

Form C-104
Revised February 21, 1994
Instructions on back
Submit to Appropriate District Office
5 Copies

OIL CONSERVATION DIVISION
PO Box 2088
Santa Fe, NM 87504-2088

☐ AMMENDED REPORT

I. REQUEST FOR ALLOWABLE AND AUTHORIZATION TO TRANSPORT

¹ Operator Name and Address Burlington Resources Oil & Gas PO Box 4289 Farmington, NM 87499		² OGRID Number 14538
		³ Reason for Filing Code CO - 7/11/96
⁴ API Number 30-039-7155	⁵ Pool Name BLANCO MESAVERDE (PRORATED GAS)	⁶ Pool Code 72319
⁷ Property Code 007454	⁸ Property Name SAN JUAN 27-5 UNIT	⁹ Well Number #52

II. ¹⁰ Surface Location

UI or lot no. M	Section 4	Township 027N	Range 005W	Lot.Idn	Feet from the 800	North/South Line S	Feet from the 800	East/West Line W	County RIO ARriba
--------------------	--------------	------------------	---------------	---------	----------------------	-----------------------	----------------------	---------------------	----------------------

¹¹ Bottom Hole Location

UI or lot no.	Section	Township	Range	Lot.Idn	Feet from the	North/South Line	Feet from the	East/West Line	County
¹² Lse Code		¹³ Producing Method Code		¹⁴ Gas Connection Date		¹⁵ C-129 Permit Number		¹⁶ C-129 Effective Date	
								¹⁷ C-129 Expiration Date	

III. Oil and Gas Transporters

¹⁸ Transporter OGRID	¹⁹ Transporter Name and Address	²⁰ POD	²¹ O/G	²² POD ULSTR Location and Description
25244	WILLIAMS FIELD SERVICES CO P.O. BOX 58900 SALT LAKE CITY, UT 84158-0900		G	M-04-T027N-R005W
9018	Giant Industries 5764 US Hwy 64 Farmington, NM 87401	1618110	O	M-04-T027N-R005W

IV. Produced Water

²³ POD	²⁴ POD ULSTR Location and Description
-------------------	--

V. Well Completion Data

²⁵ Spud Date	²⁶ Ready Date	²⁷ TD	²⁸ PBSD	²⁹ Perforations
³⁰ Hole Size	³¹ Casing & Tubing Size	³² Depth Set	³³ Sacks Cement	

VI. Well Test Data

³⁴ Date New Oil	³⁵ Gas Delivery Date	³⁶ Test Date	³⁷ Test Length	³⁸ Tbg. Pressure	³⁹ Csg. Pressure
⁴⁰ Choke Size	⁴¹ Oil	⁴² Water	⁴³ Gas	⁴⁴ AOF	⁴⁵ Test Method
⁴⁶ I hereby certify that the rules of the Oil Conservation Division have been complied with and that the information given above is true and complete to the best of my knowledge and belief. Signature: <i>Dolores Diaz</i>			OIL CONSERVATION DIVISION Approved by: Frank T. Chavez		
Printed Name: Dolores Diaz			Title: District Supervisor		
Title: Production Associate			Approved Date: July 11, 1996		
Date: 7/11/96		Phone (505) 326-9700			

⁴⁷ If this is a change of operator fill in the OGRID number and name of the previous operator
14538 Meridian Oil Production

Previous Operator Signature	Printed Name	Title	Date
Signature: <i>Dolores Diaz</i>	Dolores Diaz	Production Associate	7/11/96

STATE OF NEW MEXICO
ENERGY and MINERALS
DEPARTMENT

OIL CONSERVATION DIVISION

Page 1
Revised 10/01/78This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator BURLINGTON RESOURCES OIL & GAS CO. Lease SAN JUAN 27-5 UNIT Well No. 52Location
of Well: Unit M Sect 04 Twp. 027N Rge. 005W County RIO ARRIBA

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	PICTURED CLIFFS	Gas	Flow	Tubing
Lower Completion	MESAVERDE	Gas	Flow	Casing

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in 10/4/97	Length of time shut-in 120 Hours	SI press. psig 319	Stabilized? (Yes or No)
Lower Completion	10/4/97	72 Hours	463	

FLOW TEST NO. 1

Commenced at (hour,date)*		10/7/97		Zone producing (Upper or Lower)	
TIME (hour,date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP	REMARKS
		Upper Completion	Lower Completion		
10/8/97	96 Hours	320	340		
10/9/97	120 Hours	320	338		

RECEIVED
JAN 02 1998
OIL CON. DIV.
DIST. 3

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

Page 2

FLOW TEST NO. 2

Production rate during test

MCFPD; Tested thru (Office or Meter):

Remarks:

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

61 ~~2661 9 0 NVR~~

New Mexico Oil Conservation Division

Deputy Oil & Gas Inspector

Date _____

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiplicity completed well within seven days after actual completion of the well, and annually thereafter by the order authorizing the multiple completion. Such tests shall also be connected on all multiple completions within seven days following recompletion and/or the removal of fracture treatment; and whenever remedial work has been done on any time during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided, however, that they need not remain shut-in more than seven days.
4. For flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days if the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during flow Test No. 1. Procedure for flow Test No. 2 is to be the same as for flow Test No. 1.
7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow-period, at fifteen minute intervals during the first hour and at hourly intervals thereafter, including one pressure measurement immediately prior to the flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.
8. The results of the above described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Azone District Office of the New Mexico Oil Conservation Division of Northwest New Mexico Packer Leakage Test form Revised 10/01/78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).