

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42/R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SF 079527

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR El Paso Natural Gas Company		San Juan 27-4 Unit
3. ADDRESS OF OPERATOR Box 990, Farmington, New Mexico 87401		8. FARM OR LEASE NAME San Juan 27-4 Unit
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 870'S, 920'E		9. WELL NO. 68
14. PERMIT NO.		10. FIELD AND POOL, OR WILDCAT Tapacito Pictured Cliffs
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 7253'GL		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 36, T-27-N, R-4-W NMPM
		12. COUNTY OR PARISH Rio Arriba
		13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒
☒
☐

REPAIRING WELL

☐
☐
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

11-26-73 T.D. 4190'. Ran 138 joints 2 7/8", 6.4#, J-55 production casing, 4179' set at 4190'. Baffle set at 4179'. Cemented with 259 cu.ft. cement. WOC 18 hours. Top of cement at 3350'.

4-23-74 Tested casing to 4000#-OK.
1 PBTD 4180'. Perf'd 4024-40', 4066-88' with 20 shots per zone. Frac'd with 36,690# 10/20 sand and 36,666 gallons treated water. Dropped one set of 20 balls. No flush.



18. I hereby certify that the foregoing is true and correct

SIGNED

A. G. Drisco

TITLE Drilling Clerk

DATE

4-25-74

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side