

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1421.

5. LEASE DESIGNATION AND SERIAL NO.

SF080674

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME

San Juan 27-4 Unit

8. FARM OR LEASE NAME

San Juan 27-4 Unit

9. WELL NO.

77

10. FIELD AND POOL, OR WILDCAT

Tapacito PC Ext

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 21, T-27-N R-4-W  
N.M.P.M.

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.  
At surface

1760'S, 1505'E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7129' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐  
☐  
☐  
☐

PULL OR ALTER CASING

☐  
☐  
☐  
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒  
☒

REPAIRING WELL

☐  
☐  
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other)

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

10-17-74 TD 4139'. Ran 133 joints 2 7/8", 6.4#, J-55 production casing, 4127' set at 4139'. Baffle set at 4126'. Cemented with 306 cu. ft. cement. WOC 18 hours. Top of cement at 2675'.

11-15-74 Tested casing to 4000#--OK.  
PBTD 4128'. Perf'd, 3998-4004', 4034-40', 4072-78' with 6 shots per zone. Frac'd with 45,000 10/20 sand and 45,000 gallons treated water. Dropped 2 sets of 6 balls each. Flushed with 1008 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

*D. G. Ducco*

TITLE

Drilling Clerk

DATE November 18, 1974

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

*SK*