

STATE OF NEW MEXICO
ENERGY and MINERALS
DEPARTMENT

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

OIL CONSERVATION DIVISION

API # 30-039-20983

Page 1
Revised 10/01/78

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator BURLINGTON RESOURCES OIL & GAS CO. Lease SAN JUAN 27-4 UNIT Well No. 13A

Location

of Well: Unit O Sect 20 Twp. 027N Rge. 004W County RIO ARRIBA

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	FRUITLAND/PICTURED CLIFFS	Gas	Flow	Tubing
Lower Completion	MESAVERDE	Gas	Flow	Tubing

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in 10/3/97	Length of time shut-in 72 Hours	SI press. psig 344	Stabilized? (Yes or No)
Lower Completion	10/3/97	120 Hours	281	

FLOW TEST NO. 1

Commenced at (hour,date)*		10/6/97		Zone producing (Upper or Lower)	
TIME (hour,date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE	REMARKS
		Upper Completion	Lower Completion	TEMP	
10/7/97	96 Hours	197	281		
10/8/97	120 Hours	207	281		

RECEIVED
JAN 02 1998
OIL CON. DIV.
DIST. 3

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

FLOW TEST NO. 2

[illegible]

Production rate during test

Oil: 5. BORD based on Bbts. in Hours. Gray. GOR

Gas: _____
MCFPD: Tested thru (Office or Meter): _____

Remarks:

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved

61 JAN 06 1998

Operator

Durham, N.C.

New Mexico Oil Conservation Division

By

Operator's Association

Deputy Oil & Gas Inspector

Date _____

Tide

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed zone shut-in seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fire-arm treatment; and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days if the case of a gas well and for 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during flow Test No. 1. Procedure for flow Test No. 2 is to be the same as for flow Test No. 1.

as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).

New Mexico Oil Conservation Division of Northwest New Mexico District Office of the

Test form Revised 10/01/78 with all deadweight pressures indicated thereon as well as

after completion of the test. Tests shall be filed with the Aztec District Office of the

8. The results of the above described tests shall be filed in triplicate within 15 days

deadweight pressures as required above before taken on the gas zone.

completion, the recording gauges shall be required on the oil zone only, with

each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual

which must be checked at least once, once at the beginning and once at the end of

continuously measured and recorded with recording pressure gauges the accuracy of

24-hour oil zone tests; all pressures, throughout the entire test, shall be

which have previously shown questionable test data.

flow period. Other pressures may be taken as desired, or may be requested on wells

immediately prior to the flow period, at least one time during each flow period (at

thereof, and at hourly intervals thereafter, including one pressure measurement

beginning of each flow-period, as follows: fifteen minute intervals during the first hour

pressure gauge at time intervals as follows: 3 hours test; immediately prior to the

7. Pressures for gas-zone tests must be measured on each zone with a deadweight

was previously shut-in is produced.

except that the previously produced zone shall remain shut-in while the zone which