

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF078640

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT--" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1800'N, 950'W

7. UNIT AGREEMENT NAME

San Juan 28-7 Unit

8. FARM OR LEASE NAME

San Juan 28-7 Unit

9. WELL NO.

210

10. FIELD AND POOL, OR WILDCAT

Undes. Chacra

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 21, T-27-N, R-7-W
N.M.P.M.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6512' GL

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

☐
☐
☐
☐
☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒
☒
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☐
☐
☐
☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

02-02-75 TD 3977'. Ran 140 joints 2 7/8", 6.4#, J-55 production casing, 3966' set at 3977'. Baffle set at 3966'. Cemented with 1654 cu. ft. cement. WOC 18 hours. Top of cement at 75'.

07-02-75 Tested casing to 4000#--OK.
PBTD 3966'. Perf'd 3830', 3856', 3876', 3878', 3894', 3896', 3898' with 7 holes. Frac'd with 43,000#--20/40 sand and 44,500 gallons treated water. Dropped no balls. Flushed with 966 gallons water.



18. I hereby certify that the foregoing is true and correct

SIGNED D. P. Buico

TITLE Drilling Clerk

DATE July 3, 1975

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side