

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract No. 93

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 93

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

Gavilan Pictured Cliffs

11. SEC., T., R., M., OR BLM. AND
SURVEY OR ALMA

Sec. 34, T27N, R3W

12. COUNTY OR PARTIAL 13. STATE

Rio Arriba

N.M.

1. OIL ☐ GAS ☒
WELL WELL OTHER

2. NAME OF OPERATOR

Northwest Pipeline Corporation

3. ADDRESS OF OPERATOR

P.O. Box 90 Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

790' FNL & 790' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DT, RT, GR, etc.)

7208' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLET ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) "Spud & Casing" ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log (Form 9-331).)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and holes pertinent to this work.)*

9-23-75 MOL & RU. Spud. Drilled 12 1/4" hole to 120' KB. Ran 3 joints (120') 8 5/8", 24#, K-55 casing set @ 120'. Cemented w/90 sxs. Cl. "B" w/ 1/4# flocele per sx. Good circ.

9-24-75 Waiting on Rotary Rig.

10-22-75 MOL & RU. Pressure test casing to 600 psi for 1/2 hr. Held OK.

10-26-75 Drilled 6 3/4" hole to 4016' KB w/mud. Ran IES & Density Logs. Ran 129 joints (4005') 2 7/8", 6.4#, J-55 casing set @ 4016' KB. Baffle @ 4009'. Cemented w/70 sxs 65/35 poz w/12% gel. Followed by 50 sxs. Cl. "B" neat.

10-27-75 Waiting on completion.

18. I hereby certify that the foregoing is true and correct

SIGNED

D.H. Maroncelli
D.H. Maroncelli

TITLE

Petroleum Engineer

DATE

10-29-75

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side