

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF-079527-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Champlin

9. WELL NO.

7A

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 25, T27N, R4W N

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Consolidated Oil & Gas, Inc.

3. ADDRESS OF OPERATOR

1860 Lincoln St., Denver, Colo. 80295

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1190' FSL & 825' FSL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7340 Gr.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Wait on Completion Rig

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

6-19-77: Drill 8 3/4" hole to 4400' K.B. - Ran 112 jts. (4388') 7" 23# K-55  
LT&C Rge 3 Csg & set @ 4400' K.B. w/135 sx 65/35 poz w/12% gel & 1/2#  
Cellflake/sx and 100 sx G1 "B" w/2% CaCl<sub>2</sub>. Plug down @ 10:45 p.m.  
Top cement by temperature survey 3500' K.B.

6-23-77: Drill 6 1/2" hole to 6600' K.B. with air - Ran 58 jts + 13' liner hanger  
for total of 2309'. Set @ 6595' K.B. - FC at 6553' K.B. - Top liner  
@ 4286' K.B. - Cemented w/210 sx 50-50 poz w/4% gel, 1/2 cu. ft. of fine  
Gilsonite/sk and 0.6% PLA - Plug down @ 2:40 p.m.  
Test csg. to 1200 psi - 1/2 hr. - O.K.

6-24-77: Waiting on Completion Rig.



18. I hereby certify that the foregoing is true and correct

SIGNED

*C. J. Whitenburg*

TITLE

Sr. Drilling Engr.

DATE

6-26-77

(This space for Federal or State/office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side