

OIL CONSERVATION DIVISION

API # 30-039-22186

Page 1
Revised 10/01/78

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator BURLINGTON RESOURCES OIL & GAS CO. Lease SAN JUAN 28-6 UNIT Well No. 6A

Location

of Well: Unit D Sect 15 Twp. 027N Rge. 006W County RIO ARRIBA

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	PICTURED CLIFFS	Gas	Flow	Tubing
Lower Completion	MESAVERDE	Gas	Flow	Tubing

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	10/3/97	120 Hours	190	
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	10/3/97	72 Hours	256	

FLOW TEST NO. 1

Commenced at (hour,date)*		10/6/97		Zone producing (Upper or Lower)	
TIME (hour,date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE	REMARKS
		Upper Completion	Lower Completion	TEMP	
10/7/97	96 Hours	194	258		lower zone open for flow
10/8/97	120 Hours	197	237		

RECEIVED
JAN 02 1998
OIL CON. DIV.
DIST. 3

Production rate during test

Oil: _____ BOPD based on _____ Bbbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

Page 2

FLOW TEST NO. 2

[illegible]

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD, Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved	JAN 05 1998	19	Operator	<i>William J. Fennell, Vice President</i>
By	New Mexico Oil Conservation Division		By	<i>Walter Rios</i>
Title	<i>Johnny Robinson</i>		Title	<i>Executive Assistant</i>
	Deputy Oil & Gas Inspector			
	Date			

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also so notify.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressures stabilized, both zones shall remain shut-in until the well-head pressure in each has stabilized, provided, however, that they need not remain shut-in more than seven days.
4. For Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days if the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test 2 shall be conducted even though no leak was indicated during flow Test No. 1. Procedure for flow Test No. 2 is to be the same as for flow Test No. 1.
7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at fifteen minute intervals as follows: 1 hour test; immediately prior to the beginning of each flow-period; at hourly intervals thereafter, including one pressure measurement immediately prior to the flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.
- 24-hour oil zone tests: all pressures throughout the entire test, shall be continuously recorded and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.
8. The results of the above described tests shall be filed in typewrite within 15 days after completion of the test. Tests shall be filed with the Acre District Office of New Mexico Oil Conservation Division of Northwest New Mexico Packer Leakage Test Form Revised 10/01/77 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only) as except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.