

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42 R1424
5. LEASE DESIGNATION AND SERIAL NO.

CONTRACT 237

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

JICARILLA APACHE

7. UNIT AGREEMENT NAME East
Puerto Chiquito Mancos

8. FARM OR LEASE NAME

9. WELL NO.

40 (E-19)

10. FIELD AND POOL, OR WILDCAT

Puerto Chiquito Mancos East

11. SEC., T., R., M., OR BLM. AND
SURVEY OR AREA

Sec. 19, T-27N, R-1E

12. COUNTY OR PARISH

Rio Arriba New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

BENSON-MONTIN-GREER DRILLING CORP.

3. ADDRESS OF OPERATOR

221 Petroleum Center Building, Farmington NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1980' FNL, 660' FWL, Sec. 19, T-27N, R-1E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7115' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6- 3-81 TD 2104' RKB. Lost circulation, unable to re-establish.

6- 4-81 Rigged up to cement lost circulation zone. Pumped 120 sacks cement and displaced with 12 barrels water spotting cement on bottom.

6- 5-81 Mixed mud. Loaded hole with 17 barrels mud. Found top of cement at 2036'. While drilling and cleaning out from 2097' to 2107' commenced losing returns. Drilled to 2112'. Mixed and pumped 120-barrel cement plug as above.

6- 7-81 Tagged top of cement squeeze plug at 2037'. Commenced drilling cement.

6- 8-81 TD 2112'. Hole caving and sticking drill string.

6- 9-81 TD 2157'. Moving in equipment and rigging up to attempt to drill with YF4G fluid.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Vice-President

DATE 7-16-81

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

JUL 22 1981