

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ well gas ☒ well other ☐
2. NAME OF OPERATOR
Turner Production Company
3. ADDRESS OF OPERATOR
c.o A. R. Kendrick, Box 516, Aztec, NM 87410
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1460' FSL 790' FEL Sec. 26
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐
(other) Spud

SUBSEQUENT REPORT OF:

☒
☐
☐
☐
☐
☐
☐
☐
☐
☐

RECEIVED
DEC 03 1982

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

5. LEASE
NM-0111-A
6. IF INDIAN, ALLOTTEE OR TRIBE NAME
7. UNIT AGREEMENT NAME
8. FARM OR LEASE NAME
Turner 26
9. WELL NO.
1
10. FIELD OR WILDCAT NAME Otero-Chacra
So. Blanco-Pictured Cliffs
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
26-T26N-R7W
12. COUNTY OR PARISH Rio Arriba 13. STATE
New Mexico
14. API NO.
30-039-23111
15. ELEVATIONS (SHOW DF, KDB, AND WD)
7815 DL

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

No additional dirt work or grading was done on location; therefore, no contract archaeologist was employed.
Spud @ 2:00 p.m. 11/10/82.
Drilled 12 1/4" hole to 140'DF. Ran 8 5/8" 23# casing to 134' and cemented with 82 sacks (97 cubic feet) Circulated cement to surface.
Tested casing to 600 psi for 30 minutes - held okay.
Drilled 7 7/8" hole to 4123" DF (SLM). Ran 4 1/2" 10.50# casing to 4092' DF. Float collar @ 4058'. Cemented with 1000 sacks (1828 cubic feet). Circulated cement to surface. Reached TD on 11/14/82. Cemented casing 11/15/82.
Waiting for completion unit.

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED AR Kendrick TITLE Agent DATE November 30, 1982

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

DEC 10 1982