Form 3160-5 (June 1990)

UNITED STATES DEPARTMENT OF THE INTERIOR

FORM	APPR	OVED	
Budget Bur	eau No.	1004-01	135
Evnirer	March	31, 1993	

5. Lease Designation and Serial No.

BUREAU OF	LAND MANAGEMENT	SF-080385
De and was this form for proposals to dr	AND REPORTS ON WELLS ill or to deepen or reentry to a different reservoir. R PERMIT—" for such proposals	
SUBMIT	7. If Unit or CA, Agreement Designation RINCON UNIT	
i. Type of Weil Oil Well X Well Other	8. Well Name and No.	
2. Name of Operator	RINCON UNIT #178E 9. API Well No.	
UNION OIL COMPANY OF CALIFORNIA	30-039-25434	
 Address and Telephone No. P.O. BOX 2620, Casper, WY 8260. 	10. Field and Pool, or Exploratory Area	
4. Location of Well (Footage, Sec., T., R., M., or Survey De	escription)	Basin Dakota/Blanco 11. County or Parish, State Mesaverd
1450' FSL & 1450' FEL		
Sec. 23, T27N-R7W		Rio Arriba, NM
CHECK APPROPRIATE BOX	s) TO INDICATE NATURE OF NOTICE, REPO	
TYPE OF SUBMISSION	TYPE OF ACTION	
X Notice of Intent	Abandonment	Change of Plans New Construction
	Recompletion	Non-Routine Fracturing
Subsequent Report	Plugging Back Casing Repair	Water Shut-Off
Final Abandonment Notice	Altering Casing	Conversion to Injection
	Other WEEKLY REPORT	Dispose Water (Note: Report results of multiple completion on Wi Completion or Recompletion Report and Log form
	DECENTED	
	JUL 1 0 1285	10
	OH, CORI. 1916. Dist. 8	
Signed 14 to Repson	Title Drilling Superintendent	Date
Title Date ACCEPTED FOR R		
itle 18 U.S.C. Section 1001, makes it a crime for any person representations as to any matter within its jurisdiction.	knowingly and willfully to make to any department or agency of the United *See instruction on Reverse Side FARM	d Hairs and Aise 1995 or traudulent statem

RINCON UNIT #178E Rio Arriba County, NM

Weekly Summary:

- 6-22-95 Drld & surveyed to 1990'. Drld to 2250'. Lost 900 psi. POOH & jet in bit washed out. PU new bit and TIH. Top OJO @ 2200'.
- 6-23-95 Finished TIH. Wash & ream 145' to bottom. Drld from 2250' to 2737' in 8.5 hrs. 487' ROP 57 ft/hr, wob 30/35, rpm 75/85, surveyed, drld 2737' to 2936', 199' in 7 hrs. 28 ft/hr. wob 30/35 rpm 75/80. Surveyed, drld 2936' to 3300' in 5.5 hrs. 66 ft/hr. wob 30/35 rpm 75/80.
- 6-24-95 Drld to 3947'. Started POOH & hole was tiht @ 2350'. Circ/cond hole & raised vis to 62. Fin POOH hole tight all the way. TIH w/new bit & tagged first bridge @ 800'.
- 6-25-95 Fin TIH. Washed & reamed 75' to btm. Drld to 4112' & bit torqued up. POOH. TIH w/new bit & DC's. Cut drlg line. Fin TIH. Washed & reamed 60' to btm. Drld 4291' (25 FPH).
- 6-26-95 Drilled to 4553' & bit torqued up. POOH w/no excessive drag. PU new bit & TIH. Washed & reamed 60' to btm.
- 6-27-95 Drld to 4993' & bit torqued up. Dropped survey. Started POOH.