

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN DUPLICATE*
(See other instructions on reverse side)

FORM APPROVED
Budget Bureau no. 1004-0137
Expires: August 31, 1985

WELL COMPLETION OR RECOMPLETION REPORT AND LOG*

1a. TYPE OF WELL: OIL WELL ☒ GAS WELL ☐ DRY ☐
b. TYPE OF COMPLETION: NEW WELL ☒ WORK OVER ☐ DEEP-EN ☐ PLUG BACK ☐ DIFF. RESV. ☐
2. NAME OF OPERATOR: UNION OIL COMPANY OF CALIFORNIA
3. ADDRESS OF OPERATOR: P.O. BOX 850 - BLOOMFIELD, NM 87413 (505)632-1811 EXT 14
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements)*
At Surface: 1000' FNL & 1190' (NW NW)
At top prod. interval reported below: SAME
At total depth: SAME
14. PERMIT NO.: 30-039-25529 DATE ISSUED: 06/14/95
15. DATE SPUNDED: 08/10/95 16. DATE T.D. REACHED: 08/23/95 17. DATE COMP. (Ready to prod): 10/06/95
18. ELEVATION (DP, RKB, RT, GR, ECT.): 6676' (GR) 19. ELEV. CASING HEAD: 6676'
20. TOTAL DEPTH, MD & TVD: 7620' 21. PLUG, BACK T.D., MD & TVD: 7575'
22. IF MULTIPLE COMPL., HOW MANY: 2 23. INTERVALS DRILLED BY: ROTARY TOOLS YES CABLE TOOLS
24. PRODUCING INTERVAL(S), OF THIS COMPLETION - TOP, BOTTOM, NAME (MD AND TVD)*: POINT LOOKOUT 5178' - 5485' (MD)
25. TYPE ELECTRIC AND OTHER LOGS RUN: CBL - VDL - GR 26. WAS WELL CORED: NO

28. CASING RECORD (Report all strings set in well)					
CASING SIZE	WEIGHT, LB/FT.	DEPTH SET (MD)	HOLE SIZE	CEMENTING RECORD	AMOUNT PULLED
9 5/8"	36 #, J-55	365'	12 1/4"	250 sx "G", cmt to surface 1) 450sx 50/50poz.	
7"	23 # & 26 #, K-55	7620'	8 3/4"	175 sx "G" 2) 350 sx 65/35poz. 636 sx 50/50poz. 175 sx "G" cmt to surface.	

29. LINER RECORD					30. TUBING RECORD		
SIZE	TOP (MD)	BOTTOM (MD)	SACKS CEMENT*	SCREEN (MD)	SIZE	DEPTH SET (MD)	PACKER SET (MD)
					2 3/8", 4.7 #	5425'	N/A

31. PERFORATION RECORD (Interval, size and number): 5362' - 5372', 5378' - 5382' @ 2 spf
32. ACID, SHOT, FRACTURE, CEMENT SQUEEZE, ECT.
DEPTH INTERVAL (MD): 5362' - 5382' AMOUNT AND KIND OF MATERIALS USED: 73 Kips 20/40 Arizona

33. * PRODUCTION
DATE FIRST PRODUCTION: 10/12/95 PRODUCTION METHOD (Flowing, gas lift, pumping - size and type of pump): Flared WELL STATUS (Producing or shut-in):
DATE OF TEST: 10/12/95 HOURS TESTED: 24 CHOKE SIZE: open PROD'N FOR TEST PERIOD: 12 OIL-BBL.: 774 GAS-MCF.: 0 WATER-BBL.: 65 mcf/bbl GAS-OIL RATIO:
FLOW, TUBING PRESS.: 200 CASING PRESSURE: 350 CALCULATED 24-HOUR RATE: 12 GAS-MCF.: 774 WATER-BBL.: 0 OIL GRAVITY-API (CORR.): 50

34. DISPOSITION OF (Sold, used for fuel, vented, ect.): TEST WITNESSED BY: Lester Gimble
35. LIST OF ATTACHEMENTS: None
36. I hereby certify that the foregoing and attached information is complete and correct as determined from all available records

SIGNED: BRETT H. LGGETT TITLE: PRODUCTION ENGINEER DATE: 10/20/95

*(See Instructions and Spaces for Additional Data on Reverse Side)

Title 18 U.S.C Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

NMOCD

OCT 20 1995
FARMINGTON DISTRICT OFFICE
BY: [Signature]

37. SUMMARY OF POROUS ZONES: (Show all important zones of porosity and contents thereof; cored intervals; and all drilled-stem tests, including depth interval tested, cushion used, time tool open, flowing and shut-in pressures, and recoveries):

FORMATION	TOP	BOTTOM	DESCRIPTION, CONTENTS, ETC.
PICTURED CLIFFS CHACRA CLIFF HOUSE MENEFEE POINT LOOKOUT GRANEROS SS DAKOTA	3020' 4009' 4718' 4928' 5278' 7319' 7444'	3101' 4018' 4812' 5272' 5485' 7434' 7556'	SANDSTONE, 6-14% POROSITY SANDSTONE, 9-12% POROSITY SANDSTONE, SH, COAL, 8-12% POROSITY SANDSTONE, SH, COAL, 6-10% POROSITY SANDSTONE, SH, 6-12% POROSITY SANDSTONE, 5-11% POROSITY SANDSTONE, SILTSTONE, SH, 4-10% POROSITY

38.

GEOLOGIC MARKERS

NAME	TOP	
	MEAS DEPTH	TRUE VERT DEPTH
NACIMIENTO OJO ALAMO KIRTLAND FRUITLAND PICTURED CLIFFS LEWIS CHACRA CLIFF HOUSE MENEFEE POINT LOOKOUT MANCOS GALLUP TOCITO GREENHORN GRANEROS SS DAKOTA BURRO CANYON	1138' 2086 2408' 2810' 3020' 3151' 3930' 4718' 4812' 5278' 5644' 6433' 6847' 7222' 7319' 7444' 7562'	