

Caulkins Oil Company
Sundry Notice
Breech 377
April 8, 1998
Page 2

4-2-98 Checked shut-in pressures this morning.
 Pressures on casing and both tubing strings equalized at 611# indicating packer leak.
 Tests conducted confirmed packer leak.

4-6-98 Rigged up.
 T.O.H. with 2 3/8" Gallup tubing.
 T.O.H. with 1 1/4" Dakota tubing with R-3 packer.
 Rigged up Bluejet wireline service.
 Ran wireline set Baker model "D" packer to 6962'.

4-7-98 T.I.H. with 1 1/4" Dakota production tubing with seal assembly to 7446' with seal assembly set in
 model "D" packer at 6962'.
 T.I.H. with 2 3/8" Gallup production tubing to 6836'.
 Nipped up wellhead.
 Released workover rig.