



TD Date: 5/31/2002
Rig Release Date: 1-Jun-02

7 1/16" 5M x 2 1/16" Tree Adapter/Cap
11" 3M x 7 1/16" 5M Tubing Head
11" 3M x 11" 3M Casing Spool
9-5/8" 8 RD x 11" 3M Casing Head

X	New
	Used

Cement Date cm'd: 5/25/2002
 Lead : _____

 Tail : 106 SKS TYPE III (33 BBLS)+2% CaCl2+
25 PPS CELLO-FLAKE + 3% GEL + 81% FW
 Displacement vol. & fluid: _____ 16.5
 Pumping Done at: _____ 15:30 Hrs
 Final Pressure : _____ 350
 Returns during job: _____ Y
 CMT Returns to surface: _____ 11 BBLS
 Floats Held: _____ Yes N/A No
 W.O.C. for 21.5 hrs (plug bump to drtg cm)

X	New
	Used

Cement Date cmt'd: 5/29/2002

Lead : 598 SX PRE LITE FM+2% BWOC CaCl2+
25 LBS/SX CELLOFLAKE+8%BWOC BENTONITE

Tail : 87 SX TYPE III+2% BWOC CaCl2+
25 LBS/SX CELLO FLAKE

Displacement vol. & fluid : 136.5 WATER

Bumped Plug at: 02:30 HRS.

Pressure Plug bumped: 1500

Returns during job: FULL

CMT Returns to surface: 80 BBLS

Floats Held: X Yes No

W.O.C. for 14 hrs (plug bump to drg cmt)

X	New
	Used

Notified BLM @ 11:45 hrs FC 7663 ft
on 5/31/2002
Notified NMOCD @ 11:45 hrs Csg Shoa 7664 ft
5/31/2002

Cement	Date cmt'd:	6/1/2002
Tail: 333 SKS PLHS FM + 3 LB/SK CSE + 3% R-3 + 25 LB/SK CELLO FLAKE + 45% CD-32 + FL-52 + 105% FW AT 12.5 PPG (120 BBL) 2.02 CU FT/SK YIELD 10.63 GAL/SK FW		
Displacement vol. & fluid:	123BBL/ 2%KCL	
Bumped Plug at:	DID NOT BUMP	
Pressure Plug bumped:	600 PSI	
Returns during job:	NO	
CMT Returns to surface:	NO	
Floats Held:	X Yes	No

 TD | 7.666 | ft | Mud Wt. @ TD | N2 | ppg |

Production: NONE Total: _____