

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract 235

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 235

9. WELL NO.

1 (P-13)

10. FIELD AND POOL, OR WILDCAT

West Puerto Chiquito

11. SEC. T. R. M. OR BLK. AND SURVEY OR AREA

Sec. 13, T-27N, R-1W

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

BENSON-MONTIN-GREEK DRILLING CORP.

3. ADDRESS OF OPERATOR

221 Petroleum Center Building, Farmington, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface

825' WSL, 495' FEL, Sec. 13, T-27N, R-1W, NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7132' GR

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☒

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6-15-67 Sand-oil fractured with 2,989 barrels crude oil, 90,000# 20/40 sand and 60,000# 10/20 sand, flushed with 160 barrels crude oil. Average overall injection rate 63 barrels per minute. Average treating pressure 1900#, maximum 2300#, minimum 1900#, instantaneous shut-down pressure 1000#, 2-minute shut-in pressure 900#.

6-19-67 Started cleaning out sand.

6-27-67 Ran tubing.

6-28-67 Started pumping back load oil.

RECEIVED

JUL 25 1967

**U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.**

RECEIVED

JUL 26 1967

**OIL CON. COM.
DIST. 3**

18. I hereby certify that the foregoing is true and correct

SIGNED

Vincent L. Healy

TITLE

Vice-President

DATE

7-21-67

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: