

(SUBMIT IN TRIPLICATE)


Indian Agency _____

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Navajo Tribal

Allottee Navajo

Lease No. 14-22-403-741



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

U. S. GEOLOGICAL SURVEY
FARMINGTON, NEW MEXICO

Hobbs, New Mexico - October 29, 1962

Well No. Navajo #1 is located 990 ft. from S line and 1490 ft. from W line of sec. 34

SW/4 Sec. 34
(1/4 Sec. and Sec. No.)

24-N
(Twp.)

14-W
(Range)

N.M.P.M.
(Meridian)

Wildcat

(Field)

Santa Juan

(County or Subdivision)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is 6222 ft.

DETAILS OF WORK


(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

Well spudded August 19, 1962. Set 10-3/4" OD casing at 1246' and cemented with 700 sacks. Cement circulated to surface. Plug down at 12:25 P.M. August 21, 1962. N.G.C. 24 hours. Shut off tested OK. Reached total depth of 11,332' on October 6, 1962. No commercial quantities of oil or gas was encountered in any zone of this well. The well was plugged and abandoned according to the Rules and Regulations of the New Mexico Oil Conservation Commission and the United States Geological Survey.

Spotted cement plugs as follows:

11,332' - 10,825' - 150 sacks cement
10,775' - 10,675' - 55 sacks cement
9,900' - 9,800' - 55 sacks cement
8,325' - 8,225' - 55 sacks cement

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.



Company Shelly Oil Company

Address P. O. Box 34

Hobbs, New Mexico

(ORIGINAL) H. E. Aab

By _____

Title Dist. Supt.

Verbal approval to plug and abandon this well was secured from Mr. Richard Knobl.

Run 15 sacks cement cap and installed 4" pipe marker. All intervals not filled with cement plug were filled with heavy mud laden fluid. Plugging operations were completed on October 16, 1962.

TOTAL		685 sacks cement
6,900' - 6,800'	- 55	sacks cement
5,700' - 5,600'	- 55	sacks cement
4,900' - 4,800'	- 55	sacks cement
2,750' - 2,603'	- 100	sacks cement
1,450' - 1,300'	- 75	sacks cement

October 16, 1962